

Building Schedule

	VOLUNTEER DUTIES	SUBCONTRACTOR DUTIES
Day One (Week 1)	Erect walls, trusses and bracing. Install hurricane clips. Caulk Joints. Install fascia. VOLUNTEERS REQUIRED (20-25)	None
Day Two (Week 2)	Install roof deck, windows and exterior doors. Start installation of siding. VOLUNTEERS REQUIRED (20-25)	None
Day Three (Week 3)	Continue siding. Install insulation, cabinet blocking/bracing. Pre-paint interior doors and trim. Build shutters. VOLUNTEERS REQUIRED (20-25)	Day one for contractors is 1 st Monday of Week 2. Contractors will complete rough-in for HVAC, electric and plumbing.
Day Four (Week 4)	Complete siding. Paint siding. Trim out porch posts and beams. Clean up site for grading/drywall. VOLUNTEERS REQUIRED (20-25)	During week 4 receive framing inspections and contractor installs drywall.
Day Five (Week 5)	Prep house interior for paint. Clean up yard. Paint house interior (AM). Install cabinets. Begin install trim and doors (PM). VOLUNTEERS REQUIRED (20-25)	During week 5 ditches opened and utilities installed. Ditches closed after inspection.
Day Six (Week 6)	Landscaping. Complete trim. Install closet shelving/bathroom accessories. Install door hardware. VOLUNTEERS REQUIRED (15 – 18)	During week 6 carpet and vinyl will be placed. Complete HVAC, electric and plumbing trim out.
Day Seven (Week 7)	Continue from Day 6. Create punch list. Clean up. Install storm doors. Set appliances. Punch list. VOLUNTEERS REQUIRED (5 – 10)	Hook up power.
Day Eight (Week 8)	Complete punch list. Touch up. Final clean up. VOLUNTEERS REQUIRED (5 – 10)	None