

Building Schedule

	VOLUNTEER DUTIES	SUBCONTRACTOR DUTIES
Day One	Erect walls, trusses and bracing. Install hurricane clips and caulk exterior wall joints. VOLUNTEERS REQUIRED (20-25)	Plumbing and HVAC rough-in done.
Day Two	Continue installing hurricane clips. Install house wrap, windows, and exterior doors. Build shingle returns and prep interior for inspection. VOLUNTEERS REQUIRED (15-20)	Contractors will complete roofing and electrical. Receive all rough-in inspections.
Day Three	Install insulation and cabinet blocking. Begin siding and build out porch beams. Clean up site for grading. VOLUNTEERS REQUIRED (15-20)	Receive insulation inspection and contractor installs drywall. Ditches opened and utilities installed. Ditches to be closed after inspection.
Day Four	Continue installing siding. Begin exterior paint in the afternoon. Pre-paint interior doors and trim. Prep house interior for paint in the morning. Begin interior painting in the afternoon. VOLUNTEERS REQUIRED (15-20)	Pour sidewalks, driveways and pads. Do final grading.
Day Five	Continue installing and painting siding. Build the shed. Complete interior paint in the morning. Begin installing trim and doors in the afternoon. VOLUNTEERS REQUIRED (15-20)	Install soffit, fascia, and gutters.
Day Six	Continue painting the exterior. Complete the shed. Complete interior trim in the morning. Do interior touch-up paint in the afternoon. Trim out porch posts and install railings. VOLUNTEERS REQUIRED (15-20)	
Day Seven	Install cabinets and vanities. Put in landscaping. Do clean-up of the site. VOLUNTEERS REQUIRED (10-15)	
Day Eight	Install closet shelving, bathroom accessories and install door hardware. VOLUNTEERS REQUIRED (10-15)	Carpet and vinyl will be placed. Complete HVAC, electric and plumbing trim out.
Day Nine	Create punch list and clean up the inside of the house. Complete interior trim and set appliances. VOLUNTEERS REQUIRED (10-15)	Hook up power.
Day Ten	Complete punch list. Do touch up. Complete the final clean up. Organize trailers and tools. VOLUNTEERS REQUIRED (6-10)	Final inspection done.